



केन्द्रीय प्रौद्योगिकी संस्थान कोकराझार CENTRAL INSTITUTE OF TECHNOLOGY KOKRAJHAR

Deemed to be University, MoE, Govt. of India
BODOLAND TERRITORIAL AREAS DISTRICTS :: KOKRAJHAR :: ASSAM :: 783370
Website: www.cit.ac.in

MINUTES OF THE 26th (TWENTY SIXTH) MEETING OF THE BUILDING AND WORKS COMMITTEE OF CIT, KOKRAJHAR THROUGH CIRCULATION DATED 19TH AUGUST 2021.

BWC Members

1. Prof. (Dr.) T.G. Sitharam, Director (Additional Charge), CIT Kokrajhar, Chairman, BWC, CIT, Kokrajhar.
2. Prof. Sukumar Nandi, Department of CSE, IIT Guwahati & Member, BWC, CIT Kokrajhar.
3. Prof. Manas Kamal Bhuyan, Department of EEE, IIT Guwahati (Associate Dean IPM, IIT Guwahati) & Member, BWC, CIT, Kokrajhar.
4. Shri Murli M. Singh, Director (Technical), Ministry of Education, Govt. of India & Member, BWC, CIT Kokrajhar.
5. Er. Nirupam Roy, Additional Superintending Engineer, IIT Guwahati & Member, BWC, CIT Kokrajhar.
6. Asst. Prof. Bihung Brahma, Dean of Student Affairs, CIT Kokrajhar & Member, BWC, CIT, Kokrajhar.

The resolution of the 26th BWC meeting through circulation is put up for ratifying it in the FC/BoG.

Item no. 26.01: Proposal for releasing of additional funds to APDCL.

The works for Construction of a) 33 KV dedicated line from Adabari GSS to proposed 33/ 11 KV CIT substation amounting to Rs. 2,95,21,895 and b) 33/11 kv 2.x 2.5 MVA substation at CIT amounting to Rs. 1,73,39,077 was awarded to APDCL as " Deposit Works " by paying the total amount of Rs. 4,68,60,972 to APDCL on 14/6 /2017. The approval for this work and the provisional estimates was approved by the 19th BWC meeting on 18/5/2017. The work of feeder line was supposed to be completed within 90 days from 22/01/2018, the date of issue of LoA to the contractor.

However, an additional fund of Rs.1,03,36,351/- has again been demanded by APDCL on 02/08/2018 vide their letter No. DM/KESD/Tech-17 Pt-II/18-19/348. In reply to their demand, the institute vide various letters requested the CGM, APDCL to submit us UC for Rs. 4.69 Cr. which has already been deposited to them for execution of the project through "DEPOSIT Scheme" work.

C&AG audit para regarding entering into agreement and requirement of UC was also intimated to APDCL. But till date APDCL is silent on this. Rather a reminder letter was sent to us seeking additional amount. In view of the above the matter was placed to the members of the BWC to recommend/suggest further course of action to be taken by the Institute.

Member were requested to consider/advice for further course of action.


25/8/2021




केन्द्रीय प्रौद्योगिकी संस्थान कोकराझार
CENTRAL INSTITUTE OF TECHNOLOGY KOKRAJHAR

Deemed to be University, MoE, Govt. of India
BODOLAND TERRITORIAL AREAS DISTRICTS :: KOKRAJHAR :: ASSAM :: 783370
Website: www.cit.ac.in

Resolution No.26.01: Comments/Suggestions from the members are highlighted below:-

<p>Prof. Sukumar Nandi & Er. Nirupam Roy</p>	<p>Discussed the matter in details and suggested the following points:-</p> <ol style="list-style-type: none">1) Execution of the deposit works can be as per CPWD works Manual 2019 and Standard Operating Procedures.2) As per SOP No 3/6: Deposit Works (Refer Para 3.1.2.1 (9) and Para 10.3), executing agency should submit "Execution of Deposit Works and Settlement of Accounts" at regular interval. The "Statement of Expenditure" (is actually "Utilization Certificate (UC)") is in Form CPWA 65 A along with the Schedule of Deposit Works in Form CPWA 65 .3) Next installment may be released after getting satisfactory UC. <p>The additional amount as request by APDCL is recommended subject to compliance of the above points.</p>
<p>Prof. Manas Kamal Bhuyan</p>	<p>Indicated the following observations:-</p> <p>CIT, Kokrajhar deposited an amount of Rs. 4,68,60,972 to M/s Assam Power Distribution Company Limited (APDCL), in June 2017 for construction of new 33KV dedicated line from Adabari GSS to proposed 33/11 KV, CIT Sub-station, Kokrajhar without signing a contract agreement. As such, the execution of work from a corporation without any agreement in violation of GFR is irregular, which was also raised by C&AG Audit.</p> <p>So, CIT, Kokrajhar should get following documents from APDCL before releasing the proposed amount.</p> <ol style="list-style-type: none">1) Up to date Utilization certificate (UC) and Statement of Expenditures (SE).2) Status of the work.3) Document from APDCL mentioning that APDCL does not have provisions for entering into an agreement for deposit works. APDCL may also submit documents/guidelines for deposit works with other customers.4) If CIT, Kokrajhar releases the remaining amount of Rs.1,03,36,351.00, then the APDCL should give a rough plan (including the completion date of the work) for the execution of the remaining works. <p>Suggested that APDCL can easily submit all these very simple documents on continuous insistence.</p>
<p>Asst. Prof. Bihung Brahma</p>	<p>Approved.</p>


(Ms. Chaitali Brahma)
Registrar and Non-Member Secretary,
BWC, CIT Kokrajhar.