



CENTRAL INSTITUTE OF TECHNOLOGY KOKRAJHAR

(Centrally Funded Institute under MHRD, Govt. of India)

BODOLAND TERRITORIAL COUNCIL :: KOKRAJHAR :: ASSAM :: 783370

Minutes of the meeting of Building Work Sub-Committee, CIT, Kokrajhar held on
22-06-2009 at Bodoland Guest House, Guwahati

Members Present:-

<u>Name</u>	<u>Designation</u>
1. Sri D.S. Pegu	Principal, CIT, Kokrajhar
2. Sri Robinson Muchahari	Joint Secretary, BTC
3. Sri S.N.Dey	CHD, PWD, BTC
4. Sri Ranjib Baruah	Architect, Designer's Planum
5. Sri Ratu Techi	EE, PWD, Naharlagan
6. Sri K.S. Navinda Babu	A.E, APPWD
7. Sri J.K. Basumatary	AEE, PWD (B) BTC, Kokrajhar
8. Sri M.A. Ahmed	J.E PWD (B), BTC, Kokrajhar
9. Sri Saikat Dutta	A.E PWD (B), Kokrajhar
10. Sri B.J. Hon Roy	E.E, PWD (Elect), Kokrajhar
11. Sri D.V. Subramanyan	S/Engineer
12. Ms. Chaitali Braham	Registrar, CIT, Kokrajhar

1. After threat bare discussion in the meeting it is decided to do joint measurement above plinth level for both Boy's and Girl's Hostel of CIT, Kokrajhar both in between AP PWD and BTC PWD. The Architect Consultant had been entrusted to examine the estimate amount Rs.3.05 crore presented by AP PWD for Hostels against approved amount of Rs.16 crore (approx).
2. The house decided to release the liabilities amount against construction of Girl's Hostel, CIT, Kokrajhar to the AP PWD immediately after examining the work.
3. The BTC PWD had been requested to initiate survey work for internal roads of CIT, Kokrajhar.
4. The house requested BTC PWD to hand over the Academic Part-I Building immediately to the CIT authority at least in semi finish condition to meet up the classroom scarcity.
5. The house also requested BTC PWD to hand over at least 3 (Three) rooms of Administrative Building to the CIT Authority within 8th July/2009.
6. It is decided to start the work of classroom and Lecturers Hall. In this connection the Architect consultant had been requested to initiate the process.
7. It is decided to release the fund of Academic Part-II Building to the agencies as per actual execution of work based on final measurement.

Principal
Chairman,
Building & Work Sub-Committee
CIT, Kokrajhar


Registrar
Member Secretary,
Building & Work Sub-Committee
CIT, Kokrajhar